BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the Work of :	"Consultancy Services for Preparation of Detailed Project Report including Design, Estimation and Survey Report and Preparation BOQ for the Work of Comprehensive Development of Bad roads & improvements to Road Side drains, Footpaths, Asphalting & Concreting including Culverts to Selected Main and Other Connectiong Roads of Package No.01, in Ward No 14, Bagalagunte of Dasarahalli Division in Dasarahalli Zone. (Comprising of Works as indicated in G.O. No.122, 123, 124, 125, 126, 127, 128 & 129)".				
2	Sanctioned Estimate No. And Date	**JOB NO - 014-20-000102**				
3	Name of the Contractor:	**Sri Kotresh H (M/s. Sri Sai Consultants)**				
4	Time Stipulated for Completion of the work :	45 days				
5	Date of Commencement of Work	14-07-2020				
6	Actual Date of Completion Work :	01-09-2020				
7	Measurement record	21-01-2021				
	M.B No	1685/08-09				
	Page No	168490				
8	Name of the Office/Officials incharge of the work					
	Asst. Exe. Engineer	Jayakumar				
	Asst. Engineer	Venkatesh				
	Estiamte Amount/Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks	
	900000/—	900000/—				

1. Certified that the above work has been completed within the stipulated time Snoted in entrustment.

2.Certified that the above work has been executed by the Consultant Satisfactorily.

Executive Engineer
Dasarahalli Division Dasarahalli Zone
Bruhath Bangalore Mahanagara Palike